

Eversource Transmission Line Expansion (Seacoast Reliability Project)

The current schedule for construction activities in the Town of Newington is set forth below.

As is customary with any construction schedule, the construction schedule is subject to change. In this case, the timing of the issuance of the final written order from the New Hampshire Site Evaluation Committee and related activities may influence the actual start date. If any changes are made to the construction schedule, Eversource will notify the Town. At least 14 days prior to the commencement of construction for the Project, Eversource will provide the Town and adjacent property owners with notification (e.g. door hanger, electronic mail, letter, telephone call, or any other reasonable means of notification) of construction in the Town.

SRP Proposed Construction Schedule:

Preconstruction activities are ongoing and include:

- Survey ROW, Survey stone walls, Survey structure locations: April – June 2019
- Mobilization of construction vehicles: April/ May 2019

Tree Clearing & Mowing:

- Flynn Pit to Portsmouth Area: Early May 2019 to August 2019

Physical Construction:

- Mall parking lot: Drill foundations – May 6, 2019
- Gundalow Landing: Manhole at Little Bay – Early May 2019
- Flynn Pit: Transition structure foundation: May 2019
- Gundalow Landing: Duct Bank & cable installation: August to September 2019
- Little Bay Road and the Portsmouth Substation: Drill the structure foundations - May to October 2019
- Little Bay Road and the Portsmouth Substation: Install structures - June to October 2019
- Little Bay Road and the Portsmouth Substation: Install OH lines - July to October 2019
- Frink Farm: Duct Bank & cable installation - August to November 2019
- Mall parking lot: Installation Structures & pulling wire – September/October 2019
- Submarine Cable installation: Fall 2019